

## Current Proposed Meetings and Milestones Schedule

April 2017

Date & Time		Item	Agenda
✓	Wed 3/15/2017	Submit DD to MSBA	
✓	Thurs 3/23/17	Conservation Commission Public Hearing #1	
✓	Wed 4/12/17	DRC Meeting	Approve for release of Early Package #1
✓	Thurs 3/23/17	Conservation Commission Public Hearing #1	
✓	Thurs 4/13/17	Cabot Order of Conditions	
	Thurs 4/27/17	CSBC/DRC Meeting	Project update
	Mon 5/8/17	Release Early Package #1: abatement, demolition, site improvements, utilities, foundations, structural steel	
	Wed 5/10/17	DRC Meeting	Design update, scope review
	Wed 6/14/17	DRC Meeting	review final scope and costs
	Thurs 6/29/17	CSBC/DRC Meeting	review CD scope and costs authorize submission of 60% CDs to MSBA
	Wed 7/5/17	Construction Begins (Enabling Work)	
	Fri 7/7/17	submit 60% CDs to MSBA	
	Wed 7/12/17	DRC Meeting	TBD
	Wed 8/9/17	DRC Meeting	review of proposed bid docs
	Thurs 8/31/17	CSBC/DRC Meeting	Authorize submission to MSBA
	Thurs 9/7/17	submit 90% CDs to MSBA	
	Wed 9/13/17	DRC Meeting	authorize bid documents
	Thurs 9/28/17	CSBC/DRC Meeting	Project update
	Wed 10/4/17	Release bid documents	
	Q2 2019	Substantial Completion	